



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE NOVEMBER 19, 2020 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

| Project | Location/Post Mile (PM) | Description | Construction Timeline | Construction Cost | Funding Source | Project Manager (Resident Engineer) | Contractor | Comments |
|---------|-------------------------|-------------|-----------------------|-------------------|----------------|-------------------------------------|------------|----------|
| 1. None | None | None | None | None | None | None | None | None |

PROJECTS IN DEVELOPMENT

| Project | Location/Post Mile (PM) | Description | Construction Timeline | Construction Cost | Funding Source | Project Manager | Phase | Comments |
|---|---|--|-----------------------|-------------------|----------------|-----------------|-------|---|
| 2. Highway 25 Curve Alignment Restoration (1H810) | Near Hollister, just north of San Benito Lateral (PM 18.8/19.1) | Curve restoration | Begin in Fall 2021 | \$4.3 million | SHOPP | Brandy Rider | PA&ED | PA&ED phase anticipated for completion Sept. 2020. Public review of the document ended August 3. Final environmental document completed October 2020. |
| 3. Highway 25 Expressway Conversion Project (48540) | Near Hollister and Gilroy in SBt & SCL Counties (PM SBt 51.5 to SCL 2.6) | Conversion of 2-lane conventional highway to a 4-lane expressway | N/A | N/A | Local | Brandy Rider | PA&ED | Caltrans is currently working with SBtCOG to develop a workplan for PA&ED and develop a cooperative agreement to initiate work on Phase 1. |



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE NOVEMBER 19, 2020 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)

| Project | Location/Post Mile (PM) | Description | Construction Timeline | Construction Cost | Funding Source | Project Manager | Phase | Comments |
|--|--|--------------------------------|---------------------------|-------------------|----------------|-----------------|---------|--|
| 4. Highway 25/156 Roundabout (1J480_) | Intersection of SR 25/156, north of Hollister (PM 54.048) | Construct roundabout | Fall 2021- Winter 2022 | \$10.7 million | SHOPP | Brandy Rider | PS&E/RW | Final design phase anticipated Spring 2021. |
| 5. Highway 156 Improvement Project (34490) | In and near San Juan Bautista, from The Alameda to slightly east of Fourth Street (PM 3.0/R8.2) | Construct four-lane expressway | Summer 2021 - Summer 2023 | \$57.4 million | STIP/Local | Brandy Rider | PS&E/RW | Project received RW Cert and Ready to List in October 2020, allocation for funding going to the CTC Dec 2020 for approval. |

ACRONYMS USED IN THIS REPORT:

| | |
|-------|--|
| PA&ED | Project Approval and Environmental Document |
| PS&E | Plans, Specifications, and Estimate |
| ROW | Right of way |
| SB1 | Senate Bill 1 |
| SBt | San Benito County |
| SCL | Santa Clara County |
| SR | State Route |
| SHOPP | Statewide Highway Operation and Protection Program |
| STIP | Statewide Transportation and Improvement Program |