



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE JUNE 17, 2021 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS								
Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	None	None	None	None	None	None	None	None

PROJECTS IN DEVELOPMENT									
Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments	
2.	Highway 25 Curve Alignment Restoration (1H810)	Near Hollister, just north of San Benito Lateral (PM 18.8/19.1)	Curve restoration	Begin in Fall 2021	\$4.3 million	SHOPP	Brandy Rider	PA&ED	PA&ED completed October 10/26/2020. PS&E work is moving quickly. The 60% Constructability Review is completed.
3.	Highway 25 Expressway Conversion Project (48540)	Near Hollister and Gilroy in SBt & SCL Counties (PM SBt 51.5 to SCL 2.6)	Conversion of 2-lane conventional highway to a 4-lane expressway	N/A	N/A	Local	Brandy Rider	PA&ED	Caltrans is currently working with SBtCOG program funding with the CTC, programming request will be at the June 2021 CTC meeting.
4.	Highway 25/156 Roundabout (1J480_)	Intersection of SR 25/156, north of Hollister (PM 54.048)	Construct roundabout	Fall 2021- Winter 2022	\$10.7 million	SHOPP	Brandy Rider	PS&E/RW	Ready To List is anticipated for 6/15/21.



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE JUNE 17, 2021 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
5. Highway 156 Improvement Project (34490)	In and near San Juan Bautista, from The Alameda to slightly east of Fourth Street (PM 3.0/R8.2)	Construct four-lane expressway	Summer 2021 - Summer 2023	\$60 million	STIP/Local	Brandy Rider	PS&E/RW	PG&E began utility relocations on May 3. Advertisements for the project will begin in July 2021. Construction contract award is anticipated to begin in October 2021, with main roadway work beginning Dec 2021/Jan 2022.
6. U.S 101 Southbound Connector Extension	In San Benito County 3.0 miles West of San Juan Bautista at SR-156 and U.S. Route 101	Extend westbound connector an additional 1800 feet and construct a ramp meter	TBD	TBD	Minor A	Brandy Rider	PA&ED	To improve freeway efficiency, the eastbound State Route 156 to southbound U.S. Route 101 connector in San Benito County shall be extended and a ramp meter installed to regulate the rate at which vehicles enter the freeway. This is a new project and further information on its schedule and cost estimates will be determined during preliminary engineering.

ACRONYMS USED IN THIS REPORT:

PA&ED Project Approval and Environmental Document
 PS&E Plans, Specifications, and Estimate
 ROW Right of way
 SB1 Senate Bill 1

SBt San Benito County
 STIP Statewide Transportation and Improvement Program
 SHOPP Statewide Highway Operation and Protection Program
 SR State Route
 SCL Santa Clara County