



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE DECEMBER 19, 2019 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1. Highway 25 Super Elevation Adjustment and Culvert Extension (1C260)	Just north of La Gloria Road (PM 25.9/R26.2)	Curve correction	Spring 2019— Summer 2020	\$2.1 million	SHOPP	Brandy Rider (RJ)	Granite Rock Company, San Jose, CA	Construction anticipated for completion Summer 2020.
2. Highway 25 Roadway Safety Improvements 1F4304	In Hollister from Sunnyslope/Tres Pinos Road to San Felipe Road (PM R49.9/R52.2)	Route deficiency corrections	Spring 2019 – Spring 2020	\$6.9 million	SHOPP	Brandy Rider (BB)	Granite Rock Company, San Jose, CA	Construction anticipated for completion March 2020.

PROJECTS IN DEVELOPMENT

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
3. Highway 25 Curve Alignment Restoration (1H810)	Near Hollister, just north of San Benito Lateral (PM 18.8/19.1)	Curve restoration	Begin in Fall 2020	\$4.3 million	SHOPP	Brandy Rider	PA&ED	Environmental phase anticipated for completion June 2020.
4. Highway 25 Expressway Conversion Project (48540)	Near Hollister and Gilroy in SBt & SCL Counties (PM SBt 51.5 to SCL 2.6)	Conversion of 2-lane conventional highway to a 4-lane expressway	N/A	N/A	Local	Brandy Rider	PA&ED	Caltrans is currently working with SBtCOG to develop a workplan for PA&ED and develop a cooperative agreement to initiate work on Phase 1.



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE DECEMBER 19, 2019 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
5. Highway 25/156 Roundabout (1J480_)	Intersection of SR 25/156, north of Hollister (PM 54.048)	Construct roundabout	Spring 2021- Fall 2021	\$10.7 million	SHOPP	Brandy Rider	PS&E/RW	Final design phase anticipated Summer 2020.
6. Highway 156 Improvement Project (34490)	In and near San Juan Bautista, from The Alameda to slightly east of Fourth Street (PM 3.0/R8.2)	Construct four-lane expressway	Summer 2020 - Summer 2022	\$57.4 million	STIP/Local	Brandy Rider	PS&E/RW	Project design continues with 95% completion. ROW appraisals in progress. Utility relocation, design coordination under way.

ACRONYMS USED IN THIS REPORT:

PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
ROW	Right of way
SB1	Senate Bill 1
SBt	San Benito County
SCL	Santa Clara County
SR	State Route
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation and Improvement Program