



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE AUGUST 20, 2020 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1. Highway 25 Roadway Safety Improvements (1F4304)	In Hollister from Sunnyslope/Tres Pinos Road to San Felipe Road (PM R49.9/R52.2)	Route deficiency corrections	Spring 2019 – Spring 2020	\$6.9 million	SHOPP	Brandy Rider (BB)	Granite Rock Company, San Jose, CA	Construction Completed.

PROJECTS IN DEVELOPMENT

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
2. Highway 25 Curve Alignment Restoration (1H810)	Near Hollister, just north of San Benito Lateral (PM 18.8/19.1)	Curve restoration	Begin in Fall 2020	\$4.3 million	SHOPP	Brandy Rider	PA&ED	PA&ED phase anticipated for completion Sept. 2020. Public review of the document will begin in June 2020 and end August 3, 2020.
3. Highway 25 Expressway Conversion Project (48540)	Near Hollister and Gilroy in SBt & SCL Counties (PM SBt 51.5 to SCL 2.6)	Conversion of 2-lane conventional highway to a 4-lane expressway	N/A	N/A	Local	Brandy Rider	PA&ED	Caltrans is currently working with SBtCOG to develop a workplan for PA&ED and develop a cooperative agreement to initiate work on Phase 1.



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR THE AUGUST 20, 2020 SAN BENITO COUNTY COUNCIL OF GOVERNMENTS MEETING

PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location/Post Mile (PM)	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
4. Highway 25/156 Roundabout (1J480_)	Intersection of SR 25/156, north of Hollister (PM 54.048)	Construct roundabout	Spring 2021- Fall 2021	\$10.7 million	SHOPP	Brandy Rider	PS&E/RW	Final design phase anticipated Winter 2021.
5. Highway 156 Improvement Project (34490)	In and near San Juan Bautista, from The Alameda to slightly east of Fourth Street (PM 3.0/R8.2)	Construct four-lane expressway	Summer 2021 - Summer 2023	\$57.4 million	STIP/Local	Brandy Rider	PS&E/RW	Project design continues with 95% completion. ROW appraisals in progress. Utility relocation, design coordination under way.

ACRONYMS USED IN THIS REPORT:

PA&ED	Project Approval and Environmental Document
PS&E	Plans, Specifications, and Estimate
ROW	Right of way
SB1	Senate Bill 1
SBt	San Benito County
SCL	Santa Clara County
SR	State Route
SHOPP	Statewide Highway Operation and Protection Program
STIP	Statewide Transportation and Improvement Program